

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-001	Atkinson	01	PI-0016170	US 441 Sidewalk Improvements	\$1,188,000	\$645,502	\$645,502	\$0	No	N/A
SGRC-003	Atkinson	01	PI-0016172	Springhead Road Widen and Resurface Phase 1	\$1,085,000	\$664,413	\$664,413	\$0	No	N/A
SGRC-004	Atkinson	01	PI-0016173	Springhead Road Widen and Resurface Phase 2	\$1,253,000	\$1,295,702	\$1,295,702	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
SGRC-005	Atkinson	01	PI-0016174	Springhead Road Widen and Resurface Phase 3	\$885,000	\$354,037	\$354,037	\$0	No	N/A
SGRC-006	Atkinson	01	PI-0016175	Bostwick Street Paving	\$103,000	\$64,529	\$64,529	\$0	No	N/A
SGRC-007	Atkinson	01	PI-0016176	McCranie Ave Paving	\$77,000	\$50,303	\$50,303	\$0	No	N/A
SGRC-008	Atkinson	01	PI-0016177	Florida Road Paving	\$200,000	\$120,930	\$120,930	\$0	No	N/A
SGRC-009	Atkinson	01	PI-0016178	School Road Paving	\$72,000	\$46,110	\$46,110	\$0	No	N/A
SGRC-010	Bacon	01	PI-0016179	Industrial Park Roads Resurfacing Bundle	\$722,000	\$535,395	\$535,395	\$0	No	N/A
SGRC-011	Bacon	01	PI-0016180	Douglas Street Resurfacing	\$292,800	\$215,671	\$215,671	\$0	No	N/A
SGRC-014	Bacon	01	PI-0016183	Corinth Church Road Resurfacing	\$620,100	\$508,028	\$87	\$504,005	No	N/A
SGRC-015	Bacon	01	PI-0016184	Ten Mile Church Road Resurfacing	\$534,000	\$430,489	\$0	\$424,267	No	N/A
SGRC-016	Bacon	01	PI-0016185	Cumberland Road Resurfacing	\$389,687	\$242,426	\$137,120	\$101,315	No	N/A
SGRC-020	Ben Hill	01	PI-0016189	Evergreen Road Resurfacing - Ben Hill	\$688,300	\$949,608	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-022	Ben Hill	01	PI-0016191	Appomattox Road Resurfacing	\$415,400	\$338,762	\$338,762	\$0	No	N/A
SGRC-023	Ben Hill	01	PI-0016192	Evergreen Road Resurfacing - Fitzgerald	\$523,500	\$523,500	\$0	\$0	No	N/A
SGRC-024	Berrien	01	PI-0016193	West Lenox Road Widen and Resurface	\$1,645,000	\$1,479,670	\$1,479,670	\$0	No	N/A
SGRC-025	Berrien	01	PI-0016194	Lenox-Alapaha Highway Widen and Resurface	\$1,610,000	\$1,352,752	\$48,651	\$1,304,102	No	N/A
SGRC-026	Berrien	01	PI-0016195	Coy Hancock Road Resurfacing	\$686,300	\$685,080	\$23,084	\$661,996	No	N/A
SGRC-027	Berrien	01	PI-0016196	Garner Road Widen and Resurface	\$2,513,000	\$2,447,539	\$2,447,539	\$0	No	N/A
SGRC-029	Brantley	01	PI-0016197	Roberson Street Widen and Resurface	\$87,900	\$87,523	\$87,523	\$0	No	N/A
SGRC-031	Brantley	01	PI-0016199	Velie Street Paving	\$200,000	\$171,207	\$171,207	\$0	No	N/A
SGRC-032	Brantley	01	PI-0016200	Cannon Street Resurfacing	\$52,000	\$46,487	\$46,487	\$0	No	N/A
SGRC-034	Brooks	01	PI-0016202	Webster Road Sidewalks and Drainage Improvements	\$2,281,900	\$2,628,667	\$144,273	\$214,488	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,628,667

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-035	Brooks	01	PI-0016203	Barwick Road Sidewalks and Drainage Improvements	\$399,800	\$719,137	\$42,065	\$73,055	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-036	Brooks	01	PI-0016204	N. Highland Street Sidewalks and Drainage Improvements	\$644,500	\$873,593	\$61,378	\$95,282	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-037	Brooks	01	PI-0016205	N. MLK Street Sidewalks	\$1,040,000	\$1,195,962	\$98,435	\$180,477	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,195,962
SGRC-038	Brooks	01	PI-0016206	S. Court Street Sidewalk	\$556,400	\$632,220	\$54,353	\$68,532	No	Inflation applied to Original Estimated Cost; updated Project Budget \$632,220
SGRC-039	Charlton	01	PI-0016207	River Road Resurfacing	\$1,947,200	\$1,910,542	\$1,910,542	\$0	No	N/A
SGRC-041	Charlton	01	PI-0016208	Tower Street Resurfacing and Drainage Improvements	\$250,000	\$249,524	\$249,524	\$0	No	N/A
SGRC-042	Charlton	01	PI-0016209	Tower Street Paving and Drainage Improvements	\$273,467	\$229,258	\$229,258	\$0	No	N/A
SGRC-043	Charlton	01	PI-0016210	Homeland Park Road Bridge Replacement	\$500,000	\$500,000	\$500,000	\$0	No	N/A
SGRC-044	Charlton	01	PI-0016211	Bowery Lane Widening and Resurfacing	\$150,000	\$162,439	\$138,287	\$24,152	No	Inflation applied to Original Estimated Cost; updated Project Budget \$162,439
SGRC-045	Charlton	01	PI-0016212	Broadway Resurfacing	\$161,000	\$169,577	\$148,419	\$21,158	No	Inflation applied to Original Estimated Cost; updated Project Budget \$169,577
SGRC-046	Charlton	01	PI-0016213	Paxton Road Resurfacing	\$120,600	\$100,560	\$85,369	\$15,192	No	N/A
SGRC-047	Clinch	01	PI-0016214	Oak Lane Resurfacing	\$300,000	\$300,000	\$25,020	\$5,429	No	N/A
SGRC-050	Clinch	01	PI-0016216	Frank Sessoms Memorial Hwy/Cogdell Hwy Resurfacing	\$2,161,000	\$1,511,126	\$1,511,126	\$0	No	N/A
SGRC-051	Clinch	01	PI-0016217	Cogdell Hwy/Sandy Bottom Road Resurfacing	\$319,100	\$391,054	\$391,054	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
SGRC-052	Clinch	01	PI-0016218	Lightsey Street Resurfacing	\$53,700	\$49,463	\$49,463	\$0	No	N/A
SGRC-053	Clinch	01	PI-0016219	Mill Street Resurfacing	\$65,400	\$56,330	\$56,330	\$0	No	N/A
SGRC-054	Clinch	01	PI-0016220	Peach Street Resurfacing	\$20,541	\$15,718	\$15,718	\$0	No	N/A
SGRC-055	Clinch	01	PI-0016221	Elna Street Resurfacing	\$94,900	\$82,678	\$82,678	\$0	No	N/A
SGRC-056	Clinch	01	PI-0016222	Wheeler Street Resurfacing	\$21,000	\$15,451	\$15,451	\$0	No	N/A
SGRC-057	Clinch	01	PI-0016223	Beacon Light Replacement at Homerville Airport	\$18,000	\$19,319	\$19,319	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$19,319
SGRC-058	Clinch	01	PI-0016224	Virginia Avenue Resurfacing	\$70,600	\$58,555	\$58,555	\$0	No	N/A
SGRC-059	Clinch	01	PI-0016225	Wiregrass Street Resurfacing	\$60,000	\$59,997	\$59,997	\$0	No	N/A
SGRC-060	Clinch	01	PI-0016226	Magnolia Street Resurfacing	\$58,800	\$51,593	\$51,593	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-061	Clinch	01	PI-0016227	Orange Street Resurfacing	\$19,257	\$17,500	\$17,500	\$0	No	N/A
SGRC-062	Clinch	01	PI-0016228	Dovie Lane/Wiregrass Street Ext. Resurfacing	\$32,700	\$5,514	\$5,514	\$0	No	N/A
SGRC-063	Clinch	01	PI-0016229	Reddick Street Resurfacing	\$100,900	\$60,580	\$60,580	\$0	No	N/A
SGRC-064	Clinch	01	PI-0016230	Brown Street Resurfacing	\$68,900	\$45,250	\$45,250	\$0	No	N/A
SGRC-065	Clinch	01	PI-0016231	Tomlinson Street Resurfacing	\$57,700	\$39,191	\$39,191	\$0	No	N/A
SGRC-066	Clinch	01	PI-0016232	Old Pearson Road Resurfacing	\$76,000	\$75,919	\$75,919	\$0	No	N/A
SGRC-067	Clinch	01	PI-0016233	Battle Street Resurfacing	\$18,100	\$17,903	\$17,903	\$0	No	N/A
SGRC-070	Clinch	01	PI-0016234	Gaskins Street Resurfacing	\$18,100	\$11,095	\$11,095	\$0	No	N/A
SGRC-073	Coffee	01	PI-0016236	Harvey Vickers Road Widening and Resurface	\$900,000	\$488,796	\$488,796	\$0	No	N/A
SGRC-074	Coffee	01	PI-0016237	Rebecca S Waldron Road Widen and Resurface	\$1,687,000	\$1,288,007	\$1,288,007	\$0	No	N/A
SGRC-075	Coffee	01	PI-0016238	Wendell Sears Road Widen and Resurface	\$350,000	\$334,274	\$334,274	\$0	No	N/A
SGRC-076	Coffee	01	PI-0016239	Wray Road Widen and Resurface	\$615,313	\$531,303	\$531,303	\$0	No	N/A
SGRC-079	Coffee	01	PI-0016242	Sinkhole Road Widen and Resurface	\$1,456,000	\$1,038,251	\$1,038,251	\$0	No	N/A
SGRC-080	Coffee	01	PI-0016243	Warren Carter Road/Hillcrest Road Widen and Resurface	\$950,000	\$605,188	\$602,543	\$2,645	No	N/A
SGRC-090	Coffee	01	PI-0016252	N. Liberty Street Resurfacing	\$231,500	\$268,417	\$268,417	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. Inflation also applied to Original Estimated Cost.
SGRC-072	Coffee	01	PI-421345-	SR 32 from west of CR 296 east to the West City Limits of Douglas	\$9,780,000	\$27,003,849	\$7,185,463	\$8,923,521	No	Blended Project - Total Project Cost \$36,854,657. TIA and HB170 funds adjusted to accommodate band change request. Inflation also applied to Original Estimated Cost.
SGRC-091	Cook	01	PI-0016253	Alabama Road Truck Route Improvements	\$3,312,000	\$3,312,000	\$60	\$173,627	No	N/A
SGRC-093	Cook	01	PI-0016255	Turn Lanes at New Recreation Facility on SR 37	\$250,000	\$129,269	\$0	\$129,269	No	Blended Project (State Funds) - Total Project Cost \$379,269
SGRC-094	Cook	01	PI-0016256	Antioch Road Resurfacing	\$1,949,300	\$1,621,329	\$1,621,329	\$0	No	N/A
SGRC-096	Cook	01	PI-0016258	Taylor Street Paving	\$276,900	\$276,900	\$0	\$19,383	No	N/A
SGRC-097	Cook	01	PI-0016259	E. Revels Street Paving	\$450,000	\$454,500	\$0	\$34,500	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
SGRC-098	Cook	01	PI-0016260	Lovett Street Sidewalks and Resurfacing	\$588,000	\$234,434	\$234,434	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-099	Cook	01	PI-0016261	Elm Street Sidewalks and Resurfacing	\$715,000	\$496,582	\$496,582	\$0	No	N/A
SGRC-100	Echols	01	PI-0016262	John Hampton Road Paving	\$400,000	\$364,140	\$192,607	\$171,533	No	N/A
SGRC-101	Irwin	01	PI-0016263	Osierfield Drive Widen and Resurface	\$1,967,000	\$1,347,562	\$1,347,562	\$0	No	N/A
SGRC-102	Irwin	01	PI-0016264	Evergreen Road Widen and Resurface	\$1,596,000	\$1,067,955	\$1,067,955	\$0	No	N/A
SGRC-103	Irwin	01	PI-0016265	Cherry Street Resurfacing and Drainage Improvements	\$500,000	\$500,000	\$31,024	\$310,097	No	N/A
SGRC-104	Irwin	01	PI-0016266	Fifth Street Ext. Paving	\$500,000	\$555,967	\$42,875	\$332,488	No	Inflation applied to Original Estimated Cost; updated Project Budget \$555,967
SGRC-105	Lanier	01	PI-0016267	River Road Widen and Resurface	\$3,250,000	\$1,603,059	\$1,603,059	\$0	No	N/A
SGRC-106	Lanier	01	PI-0016268	Boyette Road Widen and Resurface	\$1,700,000	\$976,944	\$963,271	\$13,673	No	N/A
SGRC-107	Lanier	01	PI-0016269	Giddens Road/Royals Road Resurface	\$770,000	\$606,378	\$606,378	\$0	No	N/A
SGRC-109	Lowndes	01	PI-0010297	I-75 @ SR 31 - Phase II (Exit 11)	\$19,445,000	\$19,445,000	\$0	\$4,661,689	No	Blended Project - Total Project Cost \$52,580,406
SGRC-110	Lowndes	01	PI-0016271	Old 41 N. Widening	\$6,516,800	\$6,516,800	\$1,054,575	\$3,209,876	No	N/A
SGRC-113	Lowndes	01	PI-0016274	Clyattstone Road/Simpson Lane Paving and Drainage Improvements	\$2,300,000	\$2,400,000	\$1,337,748	\$1,062,252	No	Inflation applied to Original Estimated Cost; updated Project Budget \$2,400,000
SGRC-115	Lowndes	01	PI-0016276	Hightower Road/Cooper Road NE Paving and Drainage Improvements	\$3,750,000	\$3,750,000	\$545,122	\$1,007,560	No	N/A
SGRC-116	Lowndes	01	PI-0016277	Hickory Grove Road Bridge Replacement	\$2,700,000	\$2,699,434	\$2,699,434	\$0	No	N/A
SGRC-123	Lowndes	01	PI-0016284	New Air Traffic Control Tower at Valdosta Regional Airport	\$2,705,000	\$2,705,000	\$8,975	\$402,450	No	N/A
SGRC-130	Pierce	01	PI-0016291	City of Patterson Resurfacing Bundle Phase 1	\$2,750,000	\$1,097,754	\$1,092,123	\$5,631	No	N/A
SGRC-131	Pierce	01	PI-0016292	City of Blackshear Session Hill Resurfacing Bundle	\$1,500,324	\$1,500,324	\$854,160	\$346,171	No	N/A
SGRC-133	Pierce	01	PI-0016294	Ware Street Widen and Resurface	\$2,600,000	\$1,853,438	\$1,853,438	\$0	No	N/A
SGRC-134	Pierce	01	PI-0016295	St. Johns Church Road Widen and Resurface	\$2,440,300	\$1,422,578	\$1,285,114	\$137,464	No	N/A
SGRC-135	Pierce	01	PI-0016296	Golf Course Road Alignment, Drainage and Resurfacing	\$3,408,000	\$3,408,000	\$0	\$46,800	No	N/A
SGRC-142	Tift	01	PI-0016302	8th Street Widening for Turn Lane	\$941,600	\$1,512,063	\$92,042	\$175,435	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-143	Tift	01	PI-0016303	2nd Street Resurfacing	\$1,081,600	\$847,786	\$692,481	\$155,305	No	N/A
SGRC-145	Tift	01	PI-0016305	Taxiway Improvements at Henry Tift Myers Airport	\$5,600,000	\$5,600,000	\$382,440	\$2,702,885	No	N/A
SGRC-148	Turner	01	PI-0016308	City of Ashburn Resurfacing Bundle and Sidewalk Improvements	\$1,000,000	\$1,000,000	\$50,084	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-153	Ware	01	PI-0016312	Albany Avenue Widen and Resurfacing	\$1,600,000	\$1,843,143	\$89,640	\$1,042,144	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,843,143
SGRC-002	Atkinson	02	PI-0016171	Cogdell Road Widen and Resurface	\$2,359,000	\$2,359,000	\$57,789	\$0	No	N/A
SGRC-012	Bacon	02	PI-0016181	Johnson Lake Road Widening and Safety Improvements	\$3,000,000	\$3,000,000	\$0	\$41,567	No	N/A
SGRC-013	Bacon	02	PI-0016182	SR 32 Passing Lanes Between Alma to Douglas	\$536,000	\$1,041,745	\$385,827	\$398,747	Yes	Blended Project (State Funds) - Total Project Cost \$5,041,745. GDOT is actively managing the design phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-017	Ben Hill	02	PI-0016186	Bethlehem Church Road Bridge at House Creek Bridge Replacement	\$1,500,000	\$1,500,000	\$0	\$0	No	N/A
SGRC-018	Ben Hill	02	PI-0016187	Bethlehem Church Road Bridge at Otter Creek Bridge Replacement	\$1,000,000	\$1,000,000	\$0	\$0	No	N/A
SGRC-019	Ben Hill	02	PI-0016188	Peachtree Road Corridor Realigning, Widening, and Intersection Improvements	\$913,200	\$1,081,509	\$147,996	\$407,754	No	Blended Project (State Funds) - Total Project Cost \$6,081,509. Inflation applied to Original Estimated Cost; updated Project Budget \$1,081,509.
SGRC-021	Ben Hill	02	PI-0016190	Fitzgerald Perimeter Roads Improvements (Widen, Resurface, C/G)	\$5,165,192	\$5,165,192	\$0	\$0	No	N/A
SGRC-033	Brooks	02	PI-0016201	DeVane Road Bridge Replacement, Widen and Resurface	\$4,000,000	\$4,000,000	\$176,191	\$370,507	No	N/A
SGRC-040	Charlton	02	PI-0000821	SR 40 from SR40 Conn to 0.36 mi east of May Bluff Rd	\$2,635,000	\$2,100,000	\$373,715	\$102,788	No	Blended Project - Total Project Cost \$14,850,399. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-049	Clinch	02	PI-422390-	SR 89/US441 from Orange St in Homerville to CR 101/Cowart Rd	\$6,625,000	\$1,625,000	\$343,502	\$272,404	No	Blended Project - Total Project Cost \$35,791,800. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-071	Coffee	02	PI-0016235	Bud Hutcheson Road Paving	\$2,798,000	\$2,798,000	\$70,394	\$39,986	No	N/A
SGRC-078	Coffee	02	PI-0016241	Hwy 149/Youngie Fussell Road/Bridgetown Road Widen and Resurface	\$850,000	\$1,740,174	\$0	\$291	Yes	Blended Project - Total Project Cost \$5,140,174. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-092	Cook	02	PI-0016254	Tillman Road Bypass Phase 3 Improvements	\$4,900,000	\$4,900,000	\$0	\$0	No	N/A
SGRC-095	Cook	02	PI-0016257	Valdel Road Resurfacing	\$2,007,500	\$2,581,522	\$0	\$0	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-111	Lowndes	02	PI-0016272	Shiloh Road Resurfacing and Bridge Replacement	\$5,600,000	\$5,600,635	\$230,815	\$110,367	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance.
SGRC-114	Lowndes	02	PI-0016275	Briggston Road Paving and Drainage Improvements	\$2,525,000	\$2,525,000	\$41,663	\$104,546	No	N/A
SGRC-124	Lowndes	02	PI-0016285	Old Clyattville Road Widening - Valdosta	\$6,217,514	\$6,230,827	\$316,832	\$140,678	Yes	GDOT is actively managing the design phase of this project to reduce costs and control cost variance.

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-126	Lowndes	02	PI-0016287	S Patterson Street at Griffin Avenue Intersection and Drainage Improvements	\$1,258,000	\$1,258,000	\$34,275	\$22,298	No	N/A
SGRC-127	Lowndes	02	PI-0016288	St Augustine Road at Gornto Road Intersection and Drainage Improvements	\$2,510,100	\$2,510,100	\$101,867	\$88,036	No	N/A
SGRC-129	Lowndes	02	PI-0016290	Baytree Road at Gornto Road Intersection and Signal Improvements	\$2,734,000	\$2,734,000	\$44,555	\$100,465	No	N/A
SGRC-132	Pierce	02	PI-0016293	Pierce County Horseshoe Road/Fletcher Road Area Resurfacing Bundle	\$681,890	\$1,152,029	\$0	\$0	Yes	Blended Project - Total Project Cost \$2,152,029. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance. Inflation also applied to Original Estimated Cost.
SGRC-136	Pierce	02	PI-0016297	US 84 Intersection and Signal Improvements from County Farm Road to New School Road	\$3,500,000	\$3,500,000	\$146,616	\$479,627	No	Blended Project (State Funds) - Total Project Cost \$8,500,000
SGRC-137	Tift	02	PI-0016298	Upper Ty Ty Road Bridge Replacement over Little River	\$2,710,000	\$2,710,000	\$0	\$29,499	No	N/A
SGRC-139	Tift	02	PI-0016299	Scotterville Road Bridge Replacement over Little Creek	\$1,410,000	\$1,410,000	\$92,385	\$10,265	No	N/A
SGRC-140	Tift	02	PI-0016300	Omega-Eldorado Road Bridge Replacement over Arnold Creek	\$1,911,000	\$1,911,000	\$129,357	\$14,561	No	N/A
SGRC-141	Tift	02	PI-0016301	Omega-Eldorado Road Bridge Replacement over Little River	\$2,582,250	\$2,582,250	\$0	\$30,308	No	N/A
SGRC-146	Tift	02	PI-0016306	12th Street at Prince Avenue Intersection Improvements	\$2,285,500	\$2,285,500	\$0	\$0	No	N/A
SGRC-149	Turner	02	PI-0016309	Hobby Road Paving	\$1,400,000	\$1,400,000	\$0	\$33,694	No	N/A
SGRC-150	Turner	02	PI-0016310	Glynn Cook Road Paving	\$620,000	\$620,000	\$0	\$5,149	No	N/A
SGRC-151	Turner	02	PI-0016311	Reid Road Paving	\$2,400,000	\$2,400,000	\$0	\$16,892	No	N/A
SGRC-152	Ware	02	PI-0013605	US 84 Bridge over Satilla River	\$3,650,000	\$3,650,000	\$1,198	\$308,663	No	Blended Project - Total Project Cost \$30,338,422
SGRC-154	Ware	02	PI-0016313	Knight Avenue Resurfacing	\$650,000	\$591,061	\$0	\$591,061	No	N/A
SGRC-028	Brantley	03	PI-0015536	SR520/US82 @Satilla River Overflow 14 mi east of Hoboken	\$900,000	\$200,000	\$0	\$0	No	Blended Project - Total Project Cost \$9,745,450. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-030	Brantley	03	PI-0016198	Cherry Street Resurfacing	\$367,317	\$367,317	\$0	\$6,083	No	N/A
SGRC-048	Clinch	03	PI-0016215	Homerville Bypass Resurfacing, Bridge Replacement and Other Improvements	\$3,000,000	\$3,000,000	\$0	\$2,310	No	N/A
SGRC-077	Coffee	03	PI-0016240	SR 158 Passing Lanes in Coffee County	\$3,428,000	\$1,428,000	\$19,410	\$352,925	No	Blended Project (State Funds) - Total Project Cost \$8,428,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-081	Coffee	03	PI-0016244	McDonald Road Sidewalk and Drainage Improvements	\$1,341,800	\$1,341,800	\$0	\$0	No	N/A
SGRC-082	Coffee	03	PI-0016245	S. Gaskin Avenue Sidewalk and Drainage Improvements	\$657,100	\$657,100	\$5,731	\$26,743	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 5, 2021 - November 7, 2022

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-083	Coffee	03	PI-0016246	Chester Avenue Sidewalk and Drainage (Culvert) Improvements	\$2,846,200	\$2,846,200	\$0	\$0	No	N/A
SGRC-084	Coffee	03	PI-0016247	West Green Hwy (SR 135/US 221) Sidewalk Improvements	\$560,200	\$560,200	\$0	\$0	No	N/A
SGRC-086	Coffee	03	PI-0016248	Lupo Lane Sidewalk and Drainage Improvements	\$674,400	\$674,400	\$23,740	\$13,848	No	N/A
SGRC-087	Coffee	03	PI-0016249	Baker Hwy, East (SR 158) Sidewalk Improvements	\$694,600	\$694,600	\$5,284	\$22,896	No	N/A
SGRC-088	Coffee	03	PI-0016250	West Walker Street Sidewalk Improvements	\$433,900	\$433,900	\$0	\$0	No	N/A
SGRC-089	Coffee	03	PI-0016251	Road Improvements at Douglas Municipal Airport	\$150,000	\$150,000	\$0	\$0	No	N/A
SGRC-108	Lowndes	03	PI-0016270	Old Clyattville Road Widening - Lowndes	\$21,200,000	\$21,200,000	\$0	\$0	No	N/A
SGRC-112	Lowndes	03	PI-0016273	Orr Road Extension	\$1,175,000	\$1,175,000	\$0	\$0	No	N/A
SGRC-117	Lowndes	03	PI-0016278	Kinderlou Clyattville Road Paving and Drainage Improvements	\$3,450,000	\$3,450,000	\$0	\$54,000	No	N/A
SGRC-118	Lowndes	03	PI-0016279	Coleman Road NW Paving and Drainage Improvements	\$2,300,000	\$2,300,000	\$0	\$0	No	N/A
SGRC-119	Lowndes	03	PI-0016280	Twin Lakes Road Paving and Drainage Improvements	\$2,100,000	\$2,100,000	\$0	\$0	No	N/A
SGRC-120	Lowndes	03	PI-0016281	Hall Road Paving, Drainage and Other Improvements	\$3,700,000	\$3,700,000	\$0	\$0	No	N/A
SGRC-121	Lowndes	03	PI-0016282	Country Club Drive Widening	\$800,800	\$800,800	\$52	\$310,222	No	Blended Project (State Funds) - Total Project Cost \$8,800,800
SGRC-122	Lowndes	03	PI-0016283	St. Augustine Road RR Grade Separation	\$8,900,000	\$3,162,536	\$0	\$54,101	No	Blended Project (State Funds) - Total Project Cost \$18,900,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-125	Lowndes	03	PI-0016286	St Augustine Road at Norman Drive Intersection, Drainage and Signal	\$3,988,700	\$3,988,700	\$152,261	\$143,872	No	N/A
SGRC-128	Lowndes	03	PI-0016289	Forrest Street Widening	\$20,301,700	\$20,301,700	\$52	\$511,255	No	N/A
SGRC-138	Tift	03	PI-0010318	I-75 @ CR421/Chula Brookfield Rd - Phase II (Exit 69)	\$3,155,000	\$1,800,000	\$0	\$491,611	No	Blended Project (State Funds) - Total Project Cost \$20,905,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-144	Tift	03	PI-0016304	McCormick Drive Widening and Realignment	\$3,500,000	\$3,500,000	\$0	\$0	No	N/A
SGRC-147	Tift	03	PI-0016307	18th Street Ditch Bridge Replacements (5 Culverts)	\$1,869,400	\$1,869,400	\$0	\$0	No	N/A
	Regional	Multiple	PI-A000835	Program Administration	\$18,491,374	\$18,491,374	\$3,661,646	\$1,412,824	No	N/A
Total					\$315,254,826	\$308,373,373	\$53,588,598	\$35,882,689		

Nov 15, 2022

2:58:14 PM